

Engineering Project List

Project Phase : 2 - Bidding (13)

Title	2019 CRL Survey
Description	The City of Casper Regional Landfill (CRL) annual flight to determine annual waste volume changes that occur in all active landfill cells as required by the lifetime permit authorized by the WDEQ/SHWD.
Project Phase	2 - Bidding
Current Status	2019 Quarter 1 survey completed on March 27, 2019.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	12/17/2018
Project Engineer	<input checked="" type="checkbox"/> Alex Sveda
Consultant Name	JKC Engineering
Consultant Amount	\$14,800.00
Contractor Name	NA
Contractor Amount	NA

Title	2020 Water System Master Plan
Description	Revise Water System Master Plan for the City of Casper portion of the water system.
Project Phase	2 - Bidding
Current Status	RFP was released in late April and consultants are now preparing proposals. Interviews in latter part of May, and selection by June.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input checked="" type="checkbox"/> Scott Baxter
Consultant Name	
Consultant Amount	
Contractor Name	
Contractor Amount	

Title	George Tani Parking Lot Drainage
Description	Repairs to existing drainage to George Tani Parking Lot.
Project Phase	2 - Bidding
Current Status	Preconstruction Meeting schedule for May 3.
Funding Source	30-310000-57302018607102 FY18301N18068
Bid Date	
Award Date	4/16/2019
Notice of Award	4/17/2019
Notice to Proceed	4/25/2019
Project Engineer	<input checked="" type="checkbox"/> Alex Sveda
Consultant Name	WWC Engineering
Consultant Amount	\$19,000
Contractor Name	ISCO
Contractor Amount	\$110,620.20

Title	Ice Arena Ice Chiller Replacement
Description	Replacement of the current direct R22 Freon ice chilling system with a new indirect, ammonia system with planned reuse of the Existing ammonia system at the Casper Events Center.
Project Phase	2 - Bidding
Current Status	Project on hold until Ice Equipment at CEC repaired.
Funding Source	Optional 1%#15 Sales Taxes allocated for the FY16 Ice Arena Ice Making System Replacement and possibly County Consensus Funds.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input checked="" type="checkbox"/> Alex Sveda
Consultant Name	Steven's Engineering
Consultant Amount	\$165,500
Contractor Name	TBD
Contractor Amount	TBD

Title	Jackson and 8th Sewer Repairs
Description	Installation of 320 feet of new sanitary sewer PVC main and abandoning existing sanitary sewer vitrified clay pipe mains near Jackson and 8th Streets
Project Phase	2 - Bidding
Current Status	
Funding Source	Sewer Fund Reserves
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	■ Alex Sveda
Consultant Name	In House
Consultant Amount	In House
Contractor Name	71 Construction
Contractor Amount	\$97,981

Title	Rotary Park Pathway Miscellaneous Improvements
Description	Connect the trail to the pedestrian push buttons at Wyoming Blvd and to the shoulder of Casper Mountain Road at the end of the trail.
Project Phase	2 - Bidding
Current Status	Soliciting proposals from local contractors.
Funding Source	1%#15
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	■ Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	
Contractor Amount	

Title	Landfill Compost Yard Equipment Building Heat
Description	Installation of radiant heating, roofing replacement and roof insulation at Solid Waste Compost Equipment Building. Scalehouse roofing insulation included in project.
Project Phase	2 - Bidding
Current Status	Construction in Progress.
Funding Source	Compost Yard Improvements Funds.
Bid Date	10/25/2018
Award Date	11/20/2018
Notice of Award	11/21/2018
Notice to Proceed	12/14/2018
Project Engineer	■ Alex Sveda
Consultant Name	West Plains Engineering
Consultant Amount	\$8,500
Contractor Name	Caspar Building Systems
Contractor Amount	\$158,108

Title	Water Treatment Plant SCADA Improvements
Description	Design and CA contract for the design of a new SCADA system for the CWRWS has been awarded by CWRWS to HDR Engineering, Inc.
Project Phase	2 - Bidding
Current Status	Notice to Proceed has been issued, pre-construction meeting is scheduled.
Funding Source	
Bid Date	1/29/2019
Award Date	2/19/2019
Notice of Award	2/19/2019
Notice to Proceed	4/16/2019
Project Engineer	■ Ethan Yonker
Consultant Name	HDR Engineering, Inc.
Consultant Amount	\$430,650.00
Contractor Name	HOA Solutions, Inc.
Contractor Amount	\$1,392,816.00

Title	Bryan Stock Trail and Metro Road Improvements
Description	Overlay of Metro Road from Bryan Stock Trail to Station Road.
Project Phase	2 - Bidding
Current Status	Project to go to council on May 7th for consideration.
Funding Source	
Bid Date	4/16/2019
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	■ Ethan Yonker
Consultant Name	In House
Consultant Amount	
Contractor Name	Ramshorn Construction
Contractor Amount	\$685,091.25

Title	North Beverly Street Improvements
Description	Replacement of concrete surfacing along North Beverly Street from Yellowstone Highway to East 'E' Street
Project Phase	2 - Bidding
Current Status	Expected award date of 5/7/19.
Funding Source	Arterials & Collectors
Bid Date	4/18/2019
Award Date	5/7/2019
Notice of Award	
Notice to Proceed	
Project Engineer	■ Andrew Colling
Consultant Name	CEPI
Consultant Amount	\$90,000
Contractor Name	Treto Construction
Contractor Amount	\$932,250

Title	West Casper Zone II Water System Improvements
Description	New 12" water transmission main from the Wolf Creek area to Coates Road pump station to extend water service to potential customers west of Casper.
Project Phase	2 - Bidding
Current Status	WWDC gave clearance to bid. Pre-Bid Meeting on May 7 and Bid Opening on May 14.
Funding Source	State of Wyoming (WWDC) - 67% Water Fund Reserves - 33%
Bid Date	5/14/2019
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	■ Scott Baxter
Consultant Name	WLC Engineering
Consultant Amount	\$302,800
Contractor Name	
Contractor Amount	

Title	2.6m Gallon Tank Recoating
Description	Recoating of interior and exterior of backwash tank at Water Treatment Plant.
Project Phase	2 - Bidding
Current Status	Bidding.
Funding Source	Improvements other than buildings
Bid Date	5/15/2019
Award Date	5/21/2019
Notice of Award	
Notice to Proceed	
Project Engineer	■ Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	
Contractor Amount	

Title	City Facilities Door Upgrades
Description	The project consists of upgrading the doors at multiple City Facilities to include City Identification Badge scanner for access.
Project Phase	2 - Bidding
Current Status	Advertising for bids.
Funding Source	Balefill Technologies, Marathon Building and Lot Security, and Technologies
Bid Date	5/28/2019
Award Date	6/18/2019
Notice of Award	6/19/2019
Notice to Proceed	
Project Engineer	■ Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	
Contractor Amount	

▣ **Project Phase : 3 - Construction (43)**

Title	2018-2019 Internal Waterline Replacements
Description	Project is for the replacement of water lines in several locations by City crews.
Project Phase	3 - Construction
Current Status	Permit to construct has been received. Work is scheduled for this month.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	■ Ethan Yonker
Consultant Name	In-House
Consultant Amount	NA
Contractor Name	Casper Public Utilities
Contractor Amount	NA


Title	2019 CPU Materials Procurement
Description	Procurement of waterworks materials to be used by the Public Utilities Division.
Project Phase	3 - Construction
Current Status	Taking delivery of materials at water garage.
Funding Source	Water Fund
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	■ Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	Dana Kepner & Waterworks
Contractor Amount	\$13,337.58 & \$3,199.20


Title	29th St Improvements
Description	Street Improvements on Coffman from Odell to 25th and on 29th from Coffman to Knollwood. Sanitary Sewer Improvements on 29th St and Meadow Ave.
Project Phase	3 - Construction
Current Status	Contract awarded on 3/6/19. Notice to Proceed issued. Preconstruction Meeting to be scheduled.
Funding Source	Misc. Residential Streets - 30-310000-57302019607025
Bid Date	
Award Date	3/5/2019
Notice of Award	3/6/2019
Notice to Proceed	3/28/2019
Project Engineer	<input checked="" type="checkbox"/> Alex Sveda
Consultant Name	In-House
Consultant Amount	NA
Contractor Name	71 Construction
Contractor Amount	\$486,107.10


Title	Balefill Annual Monitoring & Reporting
Description	The work includes water quality and methane emissions monitoring and reporting as part of the Wyoming Department of Environmental Quality, Solid Hazardous Waste Division (WDEQ/SHWD) Balefill Closure Permit, Permit Number 10.070 for the Closed Balefill.
Project Phase	3 - Construction
Current Status	Work On-Going. 2019 first quarter methane monitoring results submitted to WDEQ on 3/27/2019.
Funding Source	Funding will be from the City's Balefill Fund reserves and reimbursed by the WDEQ's Landfill Remediation Program.
Bid Date	
Award Date	3/6/2018
Notice of Award	
Notice to Proceed	3/6/2018
Project Engineer	<input checked="" type="checkbox"/> Alex Sveda
Consultant Name	Golder Associates
Consultant Amount	\$324,901
Contractor Name	N/A
Contractor Amount	N/A

Title	Balefill EMP & ACM Updates
Description	The work includes updating the Environmental Monitoring Plan and Assessment of Corrective Measures for the Casper Closed Balefill as required by the Wyoming Department of Environmental Quality's (WDEQ).
Project Phase	3 - Construction
Current Status	Work On-going.
Funding Source	Funding for this project will be from the City's Balefill Fund reserves with reimbursement available under the WDEQ's LRP.
Bid Date	
Award Date	4/17/2018
Notice of Award	4/17/2018
Notice to Proceed	4/17/2018
Project Engineer	<input checked="" type="checkbox"/> Alex Sveda
Consultant Name	Golder Associates
Consultant Amount	\$59,643
Contractor Name	N/A
Contractor Amount	N/A


Title	City Hall Flooring
Description	Removal of existing carpet and tile, polishing of concrete flooring and installation of new carpet and base in City Hall lobby.
Project Phase	3 - Construction
Current Status	Concrete grinding and polishing complete. Waiting on carpet and tile installation.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input checked="" type="checkbox"/> Andrew Colling
Consultant Name	Stateline No. 7 Architects
Consultant Amount	\$19,500
Contractor Name	Polished Concrete of Wyoming & Don's Mobile Carpet
Contractor Amount	\$30,770 & \$7,925


Title	CRL Annual Monitoring & Reporting
Description	The project includes 2018 monitoring and reporting for the Wyoming Department of Environmental Quality (WDEQ) for ground water and leachate quality, and methane emissions and annual permit reporting for the Casper Regional Landfill Lifetime Permit.
Project Phase	3 - Construction
Current Status	Work On-going.
Funding Source	Project funding is from Balefill Fund Reserves and included in the Balefill FY18 budget.
Bid Date	
Award Date	4/17/2018
Notice of Award	
Notice to Proceed	4/17/2018
Project Engineer	 Alex Sveda
Consultant Name	Geosyntec, Inc.
Consultant Amount	\$34,000
Contractor Name	NA
Contractor Amount	NA


Title	CRL Sewer Improvements
Description	The project will include a study of existing and future sanitary flows and determine recommended improvements for future landfill expansion. It will include WY Dept. of Environmental quality permitting and design.
Project Phase	3 - Construction
Current Status	New pumps scheduled to be delivered by week of 5/13.
Funding Source	Funding for this project will be from the City's Solid Waste Improvements Other than Buildings funding.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	 Alex Sveda
Consultant Name	Western Heritage Consulting & Engineering
Consultant Amount	\$58,900
Contractor Name	71 Construction
Contractor Amount	\$80,800

Title	GCCS Long-Term Operation & Maintenance
Description	5-year operation and maintenance of the 2017-installed Gas Collection and Control System at the Casper Balefill.
Project Phase	3 - Construction
Current Status	Work on-going.
Funding Source	FY16 Balefill Fund Reserves and will be eligible for 100% reimbursement under the State of Wyoming's landfill remediation program.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	3/7/2018
Project Engineer	 Alex Sveda
Consultant Name	Peak Geosolutions
Consultant Amount	\$391,517
Contractor Name	NA
Contractor Amount	NA

Title	Heritage Hills Reclamation
Description	Project is for the reclamation of disturbed ground and repair and clean up of erosion damage.
Project Phase	3 - Construction
Current Status	Contractor will continue their repairs as weather allows, with the major items remaining anticipated when the weather breaks. Contractor is drafting a letter for distribution to work on residential lots.
Funding Source	Bond Claim
Bid Date	
Award Date	9/18/2018
Notice of Award	
Notice to Proceed	
Project Engineer	 Ethan Yonker
Consultant Name	In- House
Consultant Amount	
Contractor Name	Big West Landscaping
Contractor Amount	\$88,259.00


Title	Solid Waste and Service Center SWPPP and SPCCP Annual Inspections
Description	The work includes an annual review of storm water and spill prevention controls, an update and report to WDEQ with revised storm water pollution prevention plans and staff training as required by the City's WDEQ Storm water Permit.
Project Phase	3 - Construction
Current Status	Work On-Going. 2018 Inspection Report submitted.
Funding Source	Funding will be provided from FY18 Balefill Fund Reserves.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	 Alex Sveda
Consultant Name	Edge Engineering Group
Consultant Amount	\$11,455.00
Contractor Name	N/A
Contractor Amount	N/A


Title	Solid Waste Annual Title V Reporting
Description	Work includes air emissions monitoring and reporting under its Wyoming Department of Environmental Quality, Air Quality Division (WDEQ/AQD) Casper Regional Solid Waste Facility Operating Permit Number 3-2-183.
Project Phase	3 - Construction
Current Status	Work On-Going. 2018 Annual Greenhouse Gas report submitted through IMPACT on 04/18/19.
Funding Source	Funding will be from the City's Balefill Fund reserves and partially reimbursed by the WDEQ's Landfill Remediation Program.
Bid Date	
Award Date	3/6/2018
Notice of Award	3/6/2018
Notice to Proceed	3/6/2018
Project Engineer	 Alex Sveda
Consultant Name	Golder Associates
Consultant Amount	\$87,630.00
Contractor Name	N/A
Contractor Amount	N/A


Title	Luminaire Services
Description	Project is for maintenance of City owned Luminaires, at the request of the Traffic Department.
Project Phase	3 - Construction
Current Status	18-19 contract year work is ongoing.
Funding Source	Traffic other contractual
Bid Date	7/26/2016
Award Date	9/6/2016
Notice of Award	9/8/2016
Notice to Proceed	6/21/2018
Project Engineer	 Ethan Yonker
Consultant Name	In-House
Consultant Amount	
Contractor Name	Atlantic Electric, Inc.
Contractor Amount	\$35,975.00


Title	"K" Street Rehabilitation Phase I
Description	Street, Utility and sidewalk work on K Street from Center St to Grant St including.
Project Phase	3 - Construction
Current Status	Work on-going. 71 Construction (71) has replaced Hedquist Construction to complete project.
Funding Source	Funding will be from a Mineral Royalties Grant issued by the Wyoming State Loans and Investments Board, Water Fund Reserves allocated in FY17 to water repairs, Sewer Fund Reserves allocated in FY16 to sanitary sewer repairs and Optional 1 Cent #15 Sales Tax funds allocated to Arterial and Collector Street Improvements.
Bid Date	2/7/2017
Award Date	8/7/2018
Notice of Award	8/8/2018
Notice to Proceed	8/27/2018
Project Engineer	 Alex Sveda
Consultant Name	WWC Engineering
Consultant Amount	\$353,000 (\$180,000 Design, \$173,000 Phase 1 CA)
Contractor Name	71 Construction
Contractor Amount	\$859,340


Title	Sam H. Hobbs WWTF Emergency Generator
Description	Project includes the installation of a new 2.0 KW emergency generator to be installed at the Wastewater Treatment Plant.
Project Phase	3 - Construction
Current Status	Site work resumed on April 11, 2019. Construction is on-going.
Funding Source	SRF Funding for Emergency Power Project
Bid Date	2/28/2017
Award Date	5/16/2017
Notice of Award	5/17/2017
Notice to Proceed	6/26/2017
Project Engineer	 Terry Cottenoir
Consultant Name	ARCADIS
Consultant Amount	\$229,000.00
Contractor Name	ITC
Contractor Amount	\$2,067,700.00


Title	East Casper Zone III Water System Improvements
Description	The work includes: a new pump station near the existing Manor Heights water storage tanks located at 2288 Kingsbury Drive, a new water storage tank located north of Southeast Wyoming Boulevard, and 23,700 feet of water transmission mains.
Project Phase	3 - Construction
Current Status	All water line and pump station work is complete. Tank coating repairs are to take place in April 2019 with an additional preconstruction meeting. Further testing with pump station and tank cannot take place until tank coating is completed.
Funding Source	67%, or \$2,428,664.24, from the Wyoming Water Development Commission (WWDC) and the remaining 33%, or \$1,196,207.76, will be from City of Casper Water Fund Reserves.
Bid Date	5/18/2017
Award Date	6/20/2017
Notice of Award	6/21/2017
Notice to Proceed	7/7/2017
Project Engineer	 Alex Sveda
Consultant Name	CEPI, Inc.
Consultant Amount	\$724,400
Contractor Name	Andreen Hunt Construction, Inc.
Contractor Amount	\$3,451,872


Title	2018 Baler Bag Procurement
Description	Procurement of Baler Bags for Casper Regional Landfill.
Project Phase	3 - Construction
Current Status	Deliveries on-hold until Baler Building is operational again.
Funding Source	Operating supplies account of the Balefill Fund.
Bid Date	1/25/2018
Award Date	2/20/2018
Notice of Award	2/21/2018
Notice to Proceed	3/19/2018
Project Engineer	 Alex Sveda
Consultant Name	Ten-E Packaging
Consultant Amount	\$6,320.00
Contractor Name	Global Packaging Services
Contractor Amount	\$219,520.00

Title	2018 CPU Asphalt Repair
Description	Contract includes furnishing and installing asphalt and base course materials and other related work based on scheduled in-house waterline replacement as well as water main breaks that may occur.
Project Phase	3 - Construction
Current Status	Closing out contract.
Funding Source	Water Fund
Bid Date	2/8/2018
Award Date	3/20/2018
Notice of Award	3/23/2018
Notice to Proceed	4/11/2018
Project Engineer	 Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	Knife River
Contractor Amount	243,639

Title	Casper Fire-EMS Station #5
Description	Project is for design and construction of a new Fire Station #5 at the intersection of Landmark Drive and Pay it Forward
Project Phase	3 - Construction
Current Status	Landscaping is being completed.
Funding Source	Optional One Cent #15
Bid Date	2/15/2018
Award Date	3/6/2018
Notice of Award	3/8/2018
Notice to Proceed	3/21/2018
Project Engineer	 Ethan Yonker
Consultant Name	GSG
Consultant Amount	\$261,726.00
Contractor Name	Caspar Building Systems
Contractor Amount	\$2,985,212.00

Title	Baler Building/MRF Expansion
Description	Project includes addition to the Baler Building, construction of a materials recovery facility, site work, and misc. remodel work in and around the Baler Building.
Project Phase	3 - Construction
Current Status	Sheeting is in progress
Funding Source	Funding for this project will be from a State Loan Investment Board (SLIB) Loan, and Balefill and Refuse Collection Funds.
Bid Date	3/13/2018
Award Date	4/3/2018
Notice of Award	4/4/2018
Notice to Proceed	5/21/2018
Project Engineer	 Ethan Yonker
Consultant Name	Hein Bond
Consultant Amount	\$673,200.00
Contractor Name	Caspar Building Systems, Inc.
Contractor Amount	\$7,030,643.00

Title	Marion Kreiner Splash Pad
Description	Project is for construction of Splash Pad Play Area at Marion Kreiner Pool.
Project Phase	3 - Construction
Current Status	Project is substantially complete, Vortex rep will be on-site this month to program the controller and train City Staff.
Funding Source	Funding for this project will be from FY13 monies for Mike Sedar Pool Reconstruction, FY15 monies for Marion Kreiner Pool Upgrades, FY15 monies for Washington Park Pool Upgrades, and FY16 monies for Marion Kreiner Pool Improvements.
Bid Date	3/21/2018
Award Date	5/15/2018
Notice of Award	5/18/2018
Notice to Proceed	8/13/2018
Project Engineer	 Ethan Yonker
Consultant Name	OLC
Consultant Amount	\$19,100.00
Contractor Name	3-Cord Construction
Contractor Amount	\$349,000.00

Title	Begonia Lift Station Upgrades
Description	Replacement of pumps and cleaning of force main line.
Project Phase	3 - Construction
Current Status	Project sub comp was 4/5/19. Punch-list to be done by 5/9/19.
Funding Source	Sewer Fund Reserves
Bid Date	4/19/2018
Award Date	5/15/2018
Notice of Award	5/18/2018
Notice to Proceed	5/30/2018
Project Engineer	 Scott Baxter
Consultant Name	In-House
Consultant Amount	
Contractor Name	Treto Construction
Contractor Amount	\$155,325.00

Title	Lifesteps Buildings Fire Suppression and Alarm Replacements
Description	Remove and replace the existing fire suppression in Building 'F' and the fire alarm systems in buildings at the Lifesteps Campus in Casper Wyoming with systems that comply with current NFPA codes.
Project Phase	3 - Construction
Current Status	Fire suppression work is completed. Fire Department has requested additional alarm work. Change Order for additional work scheduled for award on May 7 Regular Council Meeting.
Funding Source	Funding for this project will be from a Community Development Block Grant for the Lifesteps Campus.
Bid Date	7/17/2018
Award Date	9/18/2018
Notice of Award	9/18/2018
Notice to Proceed	11/15/2018
Project Engineer	■ Alex Sveda
Consultant Name	Engineering Design Associates
Consultant Amount	\$25,945
Contractor Name	Western States Fire Protection
Contractor Amount	\$237,240

Title	Midwest Avenue Reconstruction - Elm to David
Description	Project is for the reconstruction of Midwest Avenue from Elm to David Street.
Project Phase	3 - Construction
Current Status	Work is ongoing from the Ash St. intersection through the David St. Intersection.
Funding Source	1%14 funds allocated to the project, water and sewer funds, pathway improvement funds, with the balance coming from FY18 1%15 Misc. Arterials & Collectors funds
Bid Date	7/17/2018
Award Date	
Notice of Award	8/13/2018
Notice to Proceed	11/7/2018
Project Engineer	■ Ethan Yonker
Consultant Name	WWC Engineering
Consultant Amount	207,200.00
Contractor Name	Treto Construction, LLC
Contractor Amount	\$2,511,700.00

Title	2018 Arterials & Collectors
Description	Water, sewer, concrete and re-surfacing of 15th Street between South Wolcott and Oakcrest. Water, sewer, concrete and re-surfacing of 5th between Conwell & McKinley. Water, sewer, concrete and re-surfacing of Jackson Street between 2nd & 5th.
Project Phase	3 - Construction
Current Status	Utility and surfacing work at 15th & Durbin complete. Utility work in the 5th and Conwell area underway.
Funding Source	Water Fund Reserves, Sewer Fund Reserves and Optional 1%#15 Sales Tax funds allocated to FY18 Arterial and Collector Street Improvements.
Bid Date	7/30/2018
Award Date	8/21/2018
Notice of Award	8/23/2018
Notice to Proceed	9/10/2018
Project Engineer	■ Andrew Colling
Consultant Name	ECS Engineers
Consultant Amount	\$165,443
Contractor Name	Knife River
Contractor Amount	\$1,649,761.80


Title	Lower Eastdale Creek Channel Improvements - Ph 2
Description	Channel improvements along Hereford Lane, roughly 1,000 feet in length.
Project Phase	3 - Construction
Current Status	Project was sub comp on Feb 20. All line items completed now. Processing final close-out documents and possible change order or rejection of change order. One punch-list item to complete.
Funding Source	Optional 1% Sales Tax
Bid Date	10/19/2018
Award Date	11/6/2018
Notice of Award	11/7/2018
Notice to Proceed	11/13/2018
Project Engineer	■ Scott Baxter
Consultant Name	Inberg-Miller Engineers
Consultant Amount	\$35,970
Contractor Name	Andreen Hunt Construction
Contractor Amount	\$276,995


Title	Police Department Shooting Range Restrooms
Description	Project is for installation of Water and Sewer lines to facilitate the installation of restrooms at the police department shooting facility.
Project Phase	3 - Construction
Current Status	Dry wall is being installed
Funding Source	Police Department funds allocated to a Tactical Firing Range.
Bid Date	10/30/2018
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	■ Ethan Yonker
Consultant Name	WWC
Consultant Amount	\$19,991.00
Contractor Name	ISCO
Contractor Amount	\$169,971.66


Title	Regional Waste Water System Lift Station Generator
Description	Project is for the removal and replacement of a waste water lift station generator.
Project Phase	3 - Construction
Current Status	Project is complete, a walk through will be held on May 3rd.
Funding Source	
Bid Date	10/30/2018
Award Date	11/20/2018
Notice of Award	
Notice to Proceed	1/7/2019
Project Engineer	■ Ethan Yonker
Consultant Name	Engineering Design Associates
Consultant Amount	\$5,500.00
Contractor Name	Modern Electric, Co.
Contractor Amount	\$55,930.00


Title	Citywide Pavement Condition Index Survey
Description	A Contract for Professional Services for IMS to survey and report the pavement condition of the streets within the City of Casper.
Project Phase	3 - Construction
Current Status	The Consultant will begin the data collection the week of May 13, 2019.
Funding Source	MPO Planning Funds and 1%#15
Bid Date	11/7/2018
Award Date	12/4/2018
Notice of Award	12/5/2018
Notice to Proceed	1/2/2019
Project Engineer	■ Terry Cottenoir
Consultant Name	Infrastructure Management Services
Consultant Amount	\$77,992.00
Contractor Name	N/A
Contractor Amount	N/A


Title	North Platte River Exposed Waterline
Description	An exposed transmission main has been found in an eroded portion of the bank west of the WTP. Waterline needs to be relocated, unless the bank can be stabilized and the waterline covered properly.
Project Phase	3 - Construction
Current Status	71 Construction is preparing for construction in the Fall 2019. Still need to process change order for re-charge channel piping upstream near the WTP.
Funding Source	Water Funds.
Bid Date	11/27/2018
Award Date	12/18/2018
Notice of Award	12/18/2018
Notice to Proceed	12/26/2018
Project Engineer	■ Scott Baxter
Consultant Name	In-House
Consultant Amount	
Contractor Name	71 Construction
Contractor Amount	\$348,588.71


Title	Highland Park Cemetery Addition Phase II
Description	Project is for an expansion to the Highland Park Cemetery.
Project Phase	3 - Construction
Current Status	Preparing to pave, irrigation work to begin next week.
Funding Source	
Bid Date	12/11/2018
Award Date	1/8/2019
Notice of Award	
Notice to Proceed	1/25/2019
Project Engineer	 Ethan Yonker
Consultant Name	WLC (CA only)
Consultant Amount	\$69,046.16
Contractor Name	Andreen Hunt
Contractor Amount	\$521,960.00

Title	Casper SWF Landfill Compactors Building
Description	Arch building to simply store large sheep's foot compactors which damage the concrete floor on standard, existing buildings.
Project Phase	3 - Construction
Current Status	Submittals are done and building package should be delivered soon.
Funding Source	Solid Waste
Bid Date	1/8/2019
Award Date	2/19/2019
Notice of Award	2/22/2019
Notice to Proceed	3/18/2019
Project Engineer	 Scott Baxter
Consultant Name	Pillar Structural Engineers
Consultant Amount	
Contractor Name	Western Plains Landscaping
Contractor Amount	\$79,500

Title	Water Treatment Plant VFD Replacement
Description	Replacement of VFD for the ground water pump.
Project Phase	3 - Construction
Current Status	Construction complete.
Funding Source	Regional Water System FY19 Reserves
Bid Date	1/17/2019
Award Date	2/19/2019
Notice of Award	2/19/2019
Notice to Proceed	2/25/2019
Project Engineer	 Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	Modern Electric
Contractor Amount	\$90,785

Title	Verda James Pedestrian Overpass
Description	Replacement of Verda James pedestrian overpass.
Project Phase	3 - Construction
Current Status	Notice to Proceed issued. Construction cannot begin until June 7, 2019.
Funding Source	Overpass Repairs
Bid Date	2/13/2019
Award Date	3/19/2019
Notice of Award	3/20/2019
Notice to Proceed	4/30/2019
Project Engineer	 Andrew Colling
Consultant Name	Lower & CO, PC
Consultant Amount	\$20,000
Contractor Name	Transmission Distribution Services
Contractor Amount	\$387,508.86

Title	Wilson Street Sanitary Sewer Replacement
Description	Replacement of sanitary sewer mains along Wilson Street between A Street and 3rd Street.
Project Phase	3 - Construction
Current Status	WDEQ Permit done! Grizzly mobilized on 5/1/19. Met with hospital on 4/2/19 to verify bypass pumping plan.
Funding Source	Sewer Funds.
Bid Date	2/13/2019
Award Date	3/5/2019
Notice of Award	3/8/2019
Notice to Proceed	3/22/2019
Project Engineer	 Scott Baxter
Consultant Name	In-House
Consultant Amount	
Contractor Name	Grizzly Excavating & Construction
Contractor Amount	\$380,380.00

Title	2019 Roof Replacements
Description	Replacement of the existing roofing systems at Fort Caspar Museum, the CWRWS Water Treatment Plant, and the DAFT at the Wastewater Treatment Plant
Project Phase	3 - Construction
Current Status	The Contractor expects to begin work of May 23, 2019.
Funding Source	WTP, WWTP, and 1%#15
Bid Date	2/19/2019
Award Date	3/5/2019
Notice of Award	3/6/2019
Notice to Proceed	3/1/2019
Project Engineer	 Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Limmer Roofing, Inc.
Contractor Amount	\$140,000.00

Title	Parking Structure Lighting Upgrades
Description	Upgrade of lighting at the downtown parking structure.
Project Phase	3 - Construction
Current Status	Construction to begin week of April 29th.
Funding Source	Improvements Other Than Buildings
Bid Date	2/19/2019
Award Date	3/19/2019
Notice of Award	3/20/2019
Notice to Proceed	4/15/2019
Project Engineer	■ Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	Casper Electric
Contractor Amount	\$68,120

Title	2019 CPU Asphalt Repair
Description	Contract includes furnishing and installing asphalt and base course materials and other related work based on scheduled in-house waterline replacement as well as water main breaks that may occur.
Project Phase	3 - Construction
Current Status	Construction.
Funding Source	Water Fund
Bid Date	2/21/2019
Award Date	3/19/2019
Notice of Award	3/20/2019
Notice to Proceed	4/15/2019
Project Engineer	■ Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	Wayne Coleman Construction
Contractor Amount	\$283,520

Title	Wardwell Tank Repairs
Description	Repair of the roof and cathodic protection system.
Project Phase	3 - Construction
Current Status	Awarded at CWRWS JPB Meeting on March 19 to Great Plains Structures. Contract documents done. Submittals are underway.
Funding Source	CWRWS Water Fund Reserves
Bid Date	3/7/2019
Award Date	3/19/2019
Notice of Award	3/19/2019
Notice to Proceed	4/16/2019
Project Engineer	■ Scott Baxter
Consultant Name	HDR Engineering
Consultant Amount	70,515
Contractor Name	Great Plains Structures
Contractor Amount	\$458,000

Title	FY19 Residential Streets Improvements
Description	Project consists of cold milling and installation of a new asphalt overlay and adjustment of utilities on W 53rd St from S Oak St to Casper Mountain Rd, Amherst Ave from Fairdale Ave to S Beverly St, and Eastbrook Ave from Glendale Ave to E 21st St.
Project Phase	3 - Construction
Current Status	Awaiting Contractor to schedule a pre-construction meeting.
Funding Source	1%#15
Bid Date	3/12/2019
Award Date	4/2/2019
Notice of Award	4/3/2019
Notice to Proceed	
Project Engineer	■ Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Knife River
Contractor Amount	\$547,657.00

Title	Baler Building Co-Ray-Vac System Replacement
Description	Removal and Replacement of the existing co-ray-vac system in the Baler Building at the Casper Regional Landfill.
Project Phase	3 - Construction
Current Status	Notice of Award and Submittal Review.
Funding Source	Balefill
Bid Date	3/13/2019
Award Date	4/2/2019
Notice of Award	4/3/2019
Notice to Proceed	
Project Engineer	■ Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Air Innovations
Contractor Amount	\$29,652.00

Title	Rec Center Floor Refinishing
Description	Resurfacing of wood floors and replacement of rubber walkway.
Project Phase	3 - Construction
Current Status	Construction to begin May 13th.
Funding Source	Facility Flooring Repairs
Bid Date	3/13/2019
Award Date	4/2/2019
Notice of Award	4/3/2019
Notice to Proceed	4/30/2019
Project Engineer	■ Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	Whited Floor Surfacing
Contractor Amount	\$51,250

Title	2019 West 13th Street Improvements
Description	Street rehabilitation or reconstruction between CY Avenue and McKinley Street.
Project Phase	3 - Construction
Current Status	Bid Ad started 4/3/19. Bid
Funding Source	Optional 1% Sales Tax
Bid Date	4/17/2019
Award Date	5/7/2019
Notice of Award	
Notice to Proceed	
Project Engineer	■ Scott Baxter
Consultant Name	In-House
Consultant Amount	
Contractor Name	Ramshorn Construction
Contractor Amount	934,086.00

+ Add new item