

Engineering Project List

Project Phase : 2 - Bidding (18)

Title	2020 CRL Survey
Description	The Casper Regional Solid Waste Facility is required to perform emissions monitoring and reporting under its WDEQ/SHWD CRL Permit #10.071. This includes performing annual volume calculations related to air space used for burying waste at the CRL.
Project Phase	2 - Bidding
Current Status	Contract being executed with JKC Engineering.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	JKC Engineering
Consultant Amount	\$17,500
Contractor Name	NA
Contractor Amount	NA
Final Completion Date	

Title	Metro Kennel Space Cooling
Description	
Project Phase	2 - Bidding
Current Status	Contract Documents being executed.
Funding Source	1% #16, 70-270001-5720
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Engineering Design Associates
Consultant Amount	\$9,750
Contractor Name	Sheet Metal Specialties
Contractor Amount	\$83,765
Final Completion Date	

Title	WWTP Secondary Treatment Rehab
Description	Installation of secondary treatment aeration basin isolation gates; replacement of return activated sludge valves and piping; and piping inspection for the interior of mixed liquor steel piping.
Project Phase	2 - Bidding
Current Status	Project rebidding with the decreased scope of work.
Funding Source	WWTP Reserves
Bid Date	12/5/2019
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	CH2M Hill Engineers, Inc. (Jacobs)
Consultant Amount	\$285,016
Contractor Name	TBD
Contractor Amount	TBD
Final Completion Date	

Title	Solid Waste Plasma Table
Description	Procurement of a plasma cutting table for the Solid Waste Division staff.
Project Phase	2 - Bidding
Current Status	Project is scheduled to be presented to City Council on 4/7/2020.
Funding Source	Balefill
Bid Date	1/20/2020
Award Date	4/7/2020
Notice of Award	4/8/2020
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	N/A
Consultant Amount	N/A
Contractor Name	Airgas
Contractor Amount	\$52,495.00
Final Completion Date	

Title	Hogadon Parking Lot Paving
Description	Paving for Hogadon Parking Lot and Storm Sewer
Project Phase	2 - Bidding
Current Status	Apparent low bidder is Knife River. Project scheduled for award on Feb. 18 City Council meeting
Funding Source	Hogadon Parking Lot Paving, Proj. No. 2250020006; Dept. Code: 22500 - Hogadon Ski Area; Opportunity \$315,000.00 ; FY ORG 150; FY OBJ 6305; Original FY 2020;
Bid Date	1/23/2020
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	NA

Title	CY Booster Station Replacement
Description	Replacement of CY Booster station with new pumps sized for future growth in Zone II.
Project Phase	2 - Bidding
Current Status	Project to rebid with revisions to the Contract Documents and WWDC concurrence to bid.
Funding Source	The project will be funded through a 67% grant from the Wyoming Water Development Commission. The 33% local match will be obtained from FY17 Water Fund Reserves.
Bid Date	2/20/2020
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	CEPI

Consultant Amount	NA
Contractor Name	Knife River
Contractor Amount	\$306,643
Final Completion Date	

Consultant Amount	\$249,000
Contractor Name	TBD
Contractor Amount	TBD
Final Completion Date	

Title	Mike Lansing-Poplar Street Storm Sewer
Description	Replace lower portion of the pipe section which is on a reverse grade, and include cleaning and joint sealing.
Project Phase	2 - Bidding
Current Status	Bid Opening moved to Mar 5.
Funding Source	One-percent funds.
Bid Date	3/5/2020
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	Events Center Fencing Project
Description	Fencing around 3 Trails Room parking lot.
Project Phase	2 - Bidding
Current Status	Awarding.
Funding Source	\$45,000 budget.
Bid Date	3/11/2020
Award Date	4/7/2020
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-house
Consultant Amount	\$0
Contractor Name	SWi, Inc.
Contractor Amount	\$26,330
Final Completion Date	

Title	Miscellaneous Storm Sewer Repairs
Description	Miscellaneous storm sewer repairs at various locations including manhole diamonds, catch basin inlets, and piping.
Project Phase	2 - Bidding
Current Status	Awarding.
Funding Source	
Bid Date	3/17/2020
Award Date	4/7/2020
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	\$0
Contractor Name	Knife River
Contractor Amount	\$178,010
Final Completion Date	

Title	Aquatics and Recreation Center HVAC Replacements
Description	Removal and replacement of HVAC units at the Aquatics and Recreation Centers.
Project Phase	2 - Bidding
Current Status	Project is scheduled to be presented to City Council on 4/7/2020.
Funding Source	1%#15
Bid Date	3/18/2020
Award Date	4/7/2020
Notice of Award	4/8/2020
Notice to Proceed	5/8/2020
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	Engineering Design Associates
Consultant Amount	\$25,750.00
Contractor Name	Sheet Metal Specialties
Contractor Amount	\$586,500.00
Final Completion Date	10/9/2020

Title	Residential Crack Sealing
Description	Crack Sealing Asphalt in streets in the area between Waterford, Cornwall, Westcott and E. 21st St.
Project Phase	2 - Bidding
Current Status	Project is scheduled to be presented to City Council on 4/7/2020.
Funding Source	1%#15
Bid Date	3/18/2020
Award Date	4/7/2020
Notice of Award	4/8/2020
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Wharton Asphalt
Contractor Amount	\$47,723.00
Final Completion Date	10/23/2020

Title	2020 CPU Asphalt Repair
Description	Contract includes bid quantities for furnishing and installing asphalt and base course materials and other related work based on scheduled in-house waterline replacement work, as well as an estimated number of water main breaks that may occur.
Project Phase	2 - Bidding
Current Status	Awarding.
Funding Source	
Bid Date	3/20/2020
Award Date	4/7/2020
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	0
Contractor Name	Wayne Coleman
Contractor Amount	\$275,250
Final Completion Date	

Final Completion Date	
Title	Mike Sedar Pickleball Courts
Description	Rebuilding the Mike Sedar Tennis Courts. New Courts to be post tension concrete with tennis and pickle ball markings.
Project Phase	2 - Bidding
Current Status	Project is bidding.
Funding Source	
Bid Date	4/3/2020
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Ethan Yonker
Consultant Name	In-House
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	9/4/2020

Title	CEC Water Service Replacement
Description	The original water service piping at the CEC is in need of replacement and to be rerouted.
Project Phase	2 - Bidding
Current Status	Response has been sent to DEQ addressing their questions/comments on the design report/construction permit application. Bids to open April 7, 2020.
Funding Source	Tyler Proj. Name: CEC Water and Fire Line; Tyler Proj. No.2260020008; Type: PCEN - Capital - Engineering Managed ; Dept. Code: 22600 - Casper Events Center; Funding Source: Perpetual; FY20 Budget: \$308,000.00; FY20 ORG: 150; FY20 OBJ: 6305; Orig. FY: 2020
Bid Date	4/7/2020
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	West Plains Engineering (WPE)
Consultant Amount	\$3,500
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	Events Center Walk-In Coolers
Description	Removal and replacement of the walk-in coolers at the Casper Events Center.
Project Phase	2 - Bidding
Current Status	Advertising for Bids.
Funding Source	Capital Reserves
Bid Date	4/7/2020
Award Date	4/21/2020
Notice of Award	4/22/2020
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	
Contractor Amount	
Final Completion Date	8/7/2020

Title	Events Center Curtain Replacement
Description	Replacement of stage curtains.
Project Phase	2 - Bidding
Current Status	Bidding.
Funding Source	
Bid Date	4/15/2020
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	2019 Solid Waste Fencing Improvements
Description	Installation of new fencing and gates throughout the Solid Waste Facility.
Project Phase	2 - Bidding
Current Status	Advertising for Bids.
Funding Source	Balefill
Bid Date	4/21/2020
Award Date	5/5/2020
Notice of Award	5/6/2020
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	
Contractor Amount	
Final Completion Date	8/7/2020

Title	2020 Platte River Trails Replacements
Description	Replacement of existing asphalt pathway with concrete paving.
Project Phase	2 - Bidding
Current Status	Bidding.
Funding Source	Donation Funds and 1%15
Bid Date	4/29/2020
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	\$0
Contractor Name	
Contractor Amount	
Final Completion Date	

Project Phase : 3 - Construction (36)

Title	2018-2019 Internal Waterline Replacements
Description	Project is for the replacement of water lines in several locations by City crews.
Project Phase	3 - Construction
Current Status	Permit to construct has been received. Work will be continued in the spring of 2020.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Ethan Yonker
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Casper Public Utilities
Contractor Amount	N/A
Final Completion Date	

Title	2020 City Geotechnical for Capital Projects
Description	Geotechnical for 2020 Capital Projects.
Project Phase	3 - Construction
Current Status	Work Ongoing.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Inberg Miller Engineers
Consultant Amount	\$5,485.00
Contractor Name	TBD
Contractor Amount	TBD
Final Completion Date	

Title	2020 CPU Materials Procurement
Description	Procurement of waterworks materials to be used by the Public Utilities Division, for in-house water main replacement projects and water distribution system maintenance.
Project Phase	3 - Construction
Current Status	Quotes from local suppliers obtained.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	2020 Water System Master Plan
Description	Revise Water System Master Plan for the City of Casper portion of the water system.
Project Phase	3 - Construction
Current Status	Next Meeting is set for March 11 to review pump and tank evaluations.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	CEPI
Consultant Amount	\$197,500
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	Balefill Annual Monitoring & Reporting
Description	The work includes water quality and methane emissions monitoring and reporting as part of the Wyoming Department of Environmental Quality, Solid Hazardous Waste Division (WDEQ/SHWD) Balefill Closure Permit, Permit Number 10.070 for the Closed Balefill.
Project Phase	3 - Construction
Current Status	Work On-Going.
Funding Source	Funding will be from the City's Balefill Fund reserves and reimbursed by the WDEQ's Landfill Remediation Program.
Bid Date	
Award Date	3/6/2018
Notice of Award	
Notice to Proceed	3/6/2018
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Golder Associates
Consultant Amount	\$324,901
Contractor Name	N/A
Contractor Amount	N/A
Final Completion Date	

Title	CRL Monitoring and Reporting
Description	The project includes monitoring and reporting thru 2022 for the Wyoming Department of Environmental Quality (WDEQ) for ground water and leachate quality, and methane emissions and annual permit reporting for the Casper Regional Landfill Lifetime Permit.
Project Phase	3 - Construction
Current Status	Work On-going. 2019 Quarter 4 methane and depth to groundwater monitoring report submitted to WDEQ on 2/3/2020
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Geosyntec
Consultant Amount	\$177,851
Contractor Name	NA
Contractor Amount	NA
Final Completion Date	4/19/2019

Title	CWRWS Well Rehab
Description	Rehabilitation of Casper Well 22 and Morad Well #5

Title	Eastside Welcome to Casper Monument Relocation
--------------	---

Description	Remediation of Casper Well 22 and 110100 Well 110100.
Project Phase	3 - Construction
Current Status	Construction beginning.
Funding Source	RWS Improvements Other Than Buildings
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	EA Engineers
Consultant Amount	\$62,350
Contractor Name	EA Engineers
Contractor Amount	
Final Completion Date	

Description	Project is for the relocation of the Welcome to Casper Monument near the eastside travel plaza.
Project Phase	3 - Construction
Current Status	Base has been constructed, lighting installed and monument has been relocated. Eephus coating still needs to be completed.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Ethan Yonker
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	GCCS Long-Term Operation & Maintenance
Description	5-year operation and maintenance of the 2017-installed Gas Collection and Control System at the Casper Bafell.
Project Phase	3 - Construction
Current Status	Work on-going.
Funding Source	FY16 Bafell Fund Reserves and will be eligible for 100% reimbursement under the State of Wyoming's landfill remediation program.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	3/7/2018
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Peak Geosolutions
Consultant Amount	\$391,517
Contractor Name	NA
Contractor Amount	NA
Final Completion Date	

Title	Hogadon Lodge Air Conditioning
Description	The new Hogadon Lodge was constructed in 2017 with HVAC designed to cool with outside air. This project would add cooling coils and an outside condenser unit to add central air conditioning to the Lodge.
Project Phase	3 - Construction
Current Status	Construction has begun.
Funding Source	Tyler Project Name: Air Conditioning; Tyler Project No. 2250020004; Dept. Code: 22500 - Hogadon Ski Area; Perpetual \$ 104,250.00; FY20 ORG: 150; FY20 OBJ: 6305; Original FY: 2020.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Engineering Design Associates
Consultant Amount	\$7,250
Contractor Name	Sheet Metal Specialties, Inc.
Contractor Amount	\$88,000
Final Completion Date	

Title	Solid Waste and Service Center SWPPP and SPCCP Annual Inspections
Description	The work includes an annual review of storm water and spill prevention controls, an update and report to WDEQ with revised storm water pollution prevention plans and staff training as required by the City's WDEQ Storm water Permit.
Project Phase	3 - Construction
Current Status	Work On-Going.
Funding Source	Funding will be provided from FY18 Bafell Fund Reserves.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Edge Engineering Group
Consultant Amount	\$11,455.00
Contractor Name	N/A
Contractor Amount	N/A
Final Completion Date	

Title	Solid Waste Annual Title V Reporting
Description	Work includes air emissions monitoring and reporting under its Wyoming Department of Environmental Quality, Air Quality Division (WDEQ/AQD) Casper Regional Solid Waste Facility Operating Permit Number 3-2-183.
Project Phase	3 - Construction
Current Status	CRL 2019 2nd Semi-Annual Report, 2019 Annual Certification Report, and 2019 NMOC Emissions Report submitted to WDEQ/AQD on 1/29/2020
Funding Source	Funding will be from the City's Bafell Fund reserves and partially reimbursed by the WDEQ's Landfill Remediation Program.
Bid Date	
Award Date	3/6/2018
Notice of Award	3/6/2018
Notice to Proceed	3/6/2018
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Golder Associates
Consultant Amount	\$87,630.00
Contractor Name	N/A
Contractor Amount	N/A

		Contractor Amount IV/A	
		Final Completion Date	
Title	Solid Waste NMOC Sampling & Reporting	Title	Luminaire Services
Description	Project includes sampling at gas vents already installed at the closed balefill in accordance with WDEQ-AQD regulation's air emissions standards for Non-Methane Organic Compounds (NMOCs).	Description	Project is for maintenance of City owned Luminaires, at the request of the Traffic Department.
Project Phase	3 - Construction	Project Phase	3 - Construction
Current Status	Project underway.	Current Status	Repairs and Replacements are ongoing.
Funding Source		Funding Source	Traffic other contractual
Bid Date		Bid Date	7/26/2016
Award Date		Award Date	9/6/2016
Notice of Award		Notice of Award	9/8/2016
Notice to Proceed		Notice to Proceed	6/21/2018
Project Engineer	<input type="checkbox"/> Alex Sveda	Project Engineer	<input type="checkbox"/> Ethan Yonker
Consultant Name	Golder Associates	Consultant Name	In-House
Consultant Amount	\$24,481	Consultant Amount	N/A
Contractor Name	NA	Contractor Name	Atlantic Electric, Inc.
Contractor Amount	NA	Contractor Amount	\$35,975.00
Final Completion Date		Final Completion Date	6/30/2020
Title	"K" Street Rehabilitation Phase I	Title	Sam H. Hobbs WWTF Emergency Generator
Description	Street, Utility and sidewalk work on K Street from Center St to Grant St including.	Description	Project includes the installation of a new 2.0 KW emergency generator to be installed at the Wastewater Treatment Plant.
Project Phase	3 - Construction	Project Phase	3 - Construction
Current Status	Work for Phase I Complete. 71 Construction to complete punchlist items that were incomplete from Hedquist Construction Work.	Current Status	Start up has been delay due to the Engineer's COVID-19 travel restrictions. A new start of date will be determined at a later date.
Funding Source	Funding will be from a Mineral Royalties Grant issued by the Wyoming State Loans and Investments Board, Water Fund Reserves allocated in FY17 to water repairs, Sewer Fund Reserves allocated in FY16 to sanitary sewer repairs and Optional 1 Cent #15 Sales Tax funds allocated to Arterial and Collector Street Improvements.	Funding Source	SRF Funding for Emergency Power Project
Bid Date	2/7/2017	Bid Date	2/28/2017
Award Date	8/7/2018	Award Date	5/16/2017
Notice of Award	8/8/2018	Notice of Award	5/17/2017
Notice to Proceed	8/27/2018	Notice to Proceed	6/26/2017
Project Engineer	<input type="checkbox"/> Alex Sveda	Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	WWC Engineering	Consultant Name	ARCADIS
Consultant Amount	\$353,000 (\$180,000 Design, \$173,000 Phase 1 CA)	Consultant Amount	\$229,000.00
Contractor Name	71 Construction	Contractor Name	ITC
Contractor Amount	\$859,340	Contractor Amount	\$2,067,700.00
Final Completion Date	5/7/2019	Final Completion Date	9/2/2019
Title	Midwest Avenue Reconstruction - Elm to David	Title	2018 Arterials & Collectors
Description	Project is for the reconstruction of Midwest Avenue from Elm to David Street.	Description	Water, sewer, concrete and re-surfacing of 15th Street between South Wolcott and Oakcrest. Water, sewer, concrete and re-surfacing of 5th between Conwell & McKinley. Water, sewer, concrete and re-surfacing of Jackson Street between 2nd & 5th.
Project Phase	3 - Construction	Project Phase	3 - Construction
Current Status	All roads are open to traffic, finishing up some miscellaneous work with plans to perform a walkthrough upon completion of all contract items. Winter shutdown has expired, damages accruing.	Current Status	Construction complete, awaiting walk-through and punch-list completion.
Funding Source	1%14 funds allocated to the project, water and sewer funds, pathway improvement funds, with the balance coming from FY18 1%15 Misc. Arterials & Collectors funds	Funding Source	Water Fund Reserves, Sewer Fund Reserves and Optional 1%#15 Sales Tax funds allocated to FY18 Arterial and Collector Street Improvements.
Bid Date	7/17/2018	Bid Date	7/30/2018
Award Date		Award Date	8/21/2018
Notice of Award	8/13/2018	Notice of Award	8/23/2018
Notice to Proceed	11/7/2018		
Project Engineer	<input type="checkbox"/> Ethan Yonker		

Consultant Name	WWC Engineering
Consultant Amount	207,200.00
Contractor Name	Treto Construction, LLC
Contractor Amount	\$2,511,700.00
Final Completion Date	9/27/2019

Notice of Award	9/23/2019
Notice to Proceed	9/10/2018
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	ECS Engineers
Consultant Amount	\$165,443
Contractor Name	Knife River
Contractor Amount	\$1,649,761.80
Final Completion Date	8/15/2019

Title	Water Treatment Plant SCADA Improvements
Description	Design and CA contract for the design of a new SCADA system for the CWRWS has been awarded by CWRWS to HDR Engineering, Inc.
Project Phase	3 - Construction
Current Status	Replacements are being completed systematically. HOA is working on punchlist items and nearing substantial completion.
Funding Source	
Bid Date	1/29/2019
Award Date	2/19/2019
Notice of Award	2/19/2019
Notice to Proceed	4/16/2019
Project Engineer	<input type="checkbox"/> Ethan Yonker
Consultant Name	HDR Engineering, Inc.
Consultant Amount	\$430,650.00
Contractor Name	HOA Solutions, Inc.
Contractor Amount	\$1,392,816.00
Final Completion Date	6/21/2020

Title	2019 CPU Asphalt Repair
Description	Contract includes furnishing and installing asphalt and base course materials and other related work based on scheduled in-house waterline replacement as well as water main breaks that may occur.
Project Phase	3 - Construction
Current Status	Construction.
Funding Source	Water Fund
Bid Date	2/21/2019
Award Date	3/19/2019
Notice of Award	3/20/2019
Notice to Proceed	4/15/2019
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	\$0
Contractor Name	Wayne Coleman Construction
Contractor Amount	\$283,520
Final Completion Date	

Title	Wardwell Tank Repairs
Description	Repair of the roof and cathodic protection system.
Project Phase	3 - Construction
Current Status	LD's negotiated to \$41k-plus. CO#1 approved in Feb. Tank out of service again in mid-Feb. Still need tests and repair in the spring of 2020.
Funding Source	CWRWS Water Fund Reserves
Bid Date	3/7/2019
Award Date	3/19/2019
Notice of Award	3/19/2019
Notice to Proceed	4/16/2019
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	HDR Engineering
Consultant Amount	70,515
Contractor Name	Great Plains Structures
Contractor Amount	\$458,000
Final Completion Date	10/11/2019

Title	North Beverly Street Improvements
Description	Replacement of concrete surfacing along North Beverly Street from Yellowstone Highway to East 'E' Street
Project Phase	3 - Construction
Current Status	Majority of concrete replacements complete north of E. Yellowstone. Road will be open to traffic over winter. Project in winter shutdown with plans to finish work south of E. Yellowstone next spring.
Funding Source	Arterials & Collectors
Bid Date	4/18/2019
Award Date	5/7/2019
Notice of Award	5/8/2019
Notice to Proceed	6/18/2019
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	CEPI
Consultant Amount	\$90,000
Contractor Name	Treto Construction
Contractor Amount	\$932,250
Final Completion Date	10/15/2019

Title	West Casper Zone II Water System Improvements
Description	New 12" water transmission main from the Wolf Creek area to Coates Road pump station to extend water service to potential customers west of Casper.
Project Phase	3 - Construction
Current Status	Main pipe work is done in most non-pavement areas. Project is 70% complete.
Funding Source	State of Wyoming (WWDC) - 67% Water Fund Reserves - 33%
Bid Date	5/14/2019
Award Date	6/4/2019
Notice of Award	6/7/2019

Title	2.6m Gallon Tank Recoating
Description	Recoating of interior and exterior of backwash tank at Water Treatment Plant.
Project Phase	3 - Construction
Current Status	Shut down to recommend structural repairs.
Funding Source	Improvements other than buildings
Bid Date	5/15/2019
Award Date	5/21/2019
Notice of Award	5/21/2019
Notice to Proceed	6/5/2019
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House

Notice to Proceed	7/23/2019
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	WLC Engineering
Consultant Amount	\$302,800
Contractor Name	Treto Construction
Contractor Amount	\$1,175,880
Final Completion Date	5/29/2020

Consultant Amount	
Contractor Name	Riley Industrial
Contractor Amount	\$715,584
Final Completion Date	

Title	North Park Tank Exterior Painting
Description	Surface prep and recoating of exterior surfaces of North Park water storage tank.
Project Phase	3 - Construction
Current Status	Contractor performing surface blast and priming.
Funding Source	Water Funds
Bid Date	6/5/2019
Award Date	
Notice of Award	6/19/2019
Notice to Proceed	8/1/2019
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	\$0
Contractor Name	Carr Coatings
Contractor Amount	\$220,000
Final Completion Date	

Title	North Platte River Restoration - 1st Street
Description	North Platte River restoration from Poplar Street bridge moving downstream, past 1st Street bridge, and down to the railroad bridge.
Project Phase	3 - Construction
Current Status	Shamrock is done in Phase #1(Poplar to 1st Street). CO#2 in review now. Phase 2 will start in Sept 2020. Permitting, funding and land acquisition still in process.
Funding Source	Various grant funds.
Bid Date	7/25/2019
Award Date	8/20/2019
Notice of Award	8/21/2019
Notice to Proceed	9/13/2019
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	Stantec & Golder
Consultant Amount	\$262,243
Contractor Name	Shamrock Environmental Corporation
Contractor Amount	\$3,061,635.90
Final Completion Date	5/31/2020

Title	Casper Events Center Roof Guards
Description	Furnish and install new roof/snow guards.
Project Phase	3 - Construction
Current Status	Project is substantially complete. The Contractor is addressing punch list items and completing the project closeout documentation.
Funding Source	Perpetual Care
Bid Date	10/8/2019
Award Date	11/5/2019
Notice of Award	11/6/2019
Notice to Proceed	12/23/2019
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Gem City Roofing, Inc.
Contractor Amount	\$59,030.00
Final Completion Date	3/6/2020

Title	Pool Lining - PV and MK Pools
Description	Installation of flexible PVC membrane liner in 5 pool vessels at two locations; Paradise Valley Pool and Marion Kreiner Pool.
Project Phase	3 - Construction
Current Status	Project may be delayed due to current travel and work limitations. Project schedule will be discussed in the upcoming weeks.
Funding Source	Funds allocated for PV Pool Improvements 30-511000-55302019995332
Bid Date	10/8/2019
Award Date	11/5/2019
Notice of Award	11/13/2019
Notice to Proceed	1/6/2020
Project Engineer	<input type="checkbox"/> Ethan Yonker
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Natare Corporation
Contractor Amount	\$157,520.00
Final Completion Date	5/22/2020

Title	CEC Arena Floor Lighting Upgrades
Description	Remove and replace existing arena floor lighting with LED lighting.
Project Phase	3 - Construction
Current Status	Project was substantially complete on 3/27/2020. Contractor is addressing punch list items and the completion documents.
Funding Source	Casper Events Center
Bid Date	11/19/2019
Award Date	12/17/2019
Notice of Award	12/18/2019
Notice to Proceed	1/6/2020

Title	Ice Arena Ice Chiller Replacement
Description	Replacement of the current direct R22 Freon ice chilling system with a new indirect, ammonia system with planned reuse of the Existing ammonia system at the Casper Events Center.
Project Phase	3 - Construction
Current Status	Preconstruction Meeting Scheduled for February 18 at 8:30am at the Casper Ice Arena.
Funding Source	Optional 1%#15 Sales Taxes allocated for the FY16 Ice Arena Ice Making System Replacement and possibly County Consensus Funds.
Bid Date	12/10/2019

Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	West Plains Engineering
Consultant Amount	\$8,000.00
Contractor Name	Wired Electric
Contractor Amount	\$176,622.00
Final Completion Date	4/10/2020

Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	B32 Engineering (formerly Steven's Engineering)
Consultant Amount	\$165,500
Contractor Name	Haass Construction Co., Inc.
Contractor Amount	\$2,452,500
Final Completion Date	

Title	2020 Lighting Replacements
Description	Replacement of Luminaires along Poplar Street and the Solid Waste Facility. Replacement luminaires will be LED and will include replacement of foundations and poles as necessary.
Project Phase	3 - Construction
Current Status	All street lighting has been completed. Contractor is waiting on wall pack fixtures to finish the remaining work and weather for some small asphalt patches.
Funding Source	
Bid Date	12/30/2019
Award Date	1/21/2020
Notice of Award	1/23/2020
Notice to Proceed	2/3/2020
Project Engineer	<input type="checkbox"/> Ethan Yonker
Consultant Name	In-House
Consultant Amount	
Contractor Name	Casper Electric, Inc.
Contractor Amount	\$197,950.00
Final Completion Date	5/17/2020

Title	Solid Waste Portable Litter Fence
Description	Procurement of portable litter fencing for the Solid Waste Facility.
Project Phase	3 - Construction
Current Status	The Contractor will have fence delivered the week of 4/13/2020.
Funding Source	Balefill
Bid Date	1/7/2020
Award Date	1/21/2020
Notice of Award	1/22/2020
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	N/A
Consultant Amount	N/A
Contractor Name	3 Cord Construction
Contractor Amount	\$71,994.00
Final Completion Date	4/20/2020

Title	2020 Roof Replacments
Description	Remove and replace the existing membrane roofing systems at the Sunrise II and Pratt Booster Stations, the Digester Control Building at the WWTP, and the Raw Water Building at the WTP.
Project Phase	3 - Construction
Current Status	The Contractor completed the Notice of Award documents and returned them. A Notice to Proceed has been drafted and is awaiting the City Manager's signature.
Funding Source	Water, Wastewater Treatment Plant, and Water Treatment Plant Funds
Bid Date	1/21/2020
Award Date	2/4/2020
Notice of Award	2/5/2020
Notice to Proceed	3/9/2020
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Dave Loden Construction, Inc.
Contractor Amount	\$99,885.00
Final Completion Date	9/4/2020


Title	East 21st Street-Shattuck Sanitary Sewer Replacement
Description	Approximately 175 feet of sewer replacement needed from 21st/Shattuck running west toward Shumway due to "egg-shaped" deformity of the PVC pipe.
Project Phase	3 - Construction
Current Status	Awarded to Knife River on Mar 3. Award documents going out this week.
Funding Source	Sewer Fund.
Bid Date	2/13/2020
Award Date	3/3/2020
Notice of Award	3/6/2020
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	In-House
Consultant Amount	
Contractor Name	Knife River
Contractor Amount	\$62,690.00
Final Completion Date	5/29/2020

Title	"K" Street Rehabilitation Phase 2A
Description	Street realignment ; mill and overlay asphalt surface; replacement of water mains; installation of storm sewer; installation of traffic/pedestrian crosswalks; ADA ramps; and miscellaneous repairs to sidewalk, curb and gutter, and curbwalk.
Project Phase	3 - Construction
Current Status	Preconstruction meeting for week of 4/6/2020.

Title	CATC Roof Replacement
Description	Remove and replace the shingle roofing system at CATC.
Project Phase	3 - Construction
Current Status	Contract for Professional Services was fully executed on 3/17/2020. A pre-construction meeting will be scheduled in June prior to work beginning.

Funding Source	FY19 One Percent #15 funds for Residential Streets
Bid Date	2/21/2020
Award Date	3/18/2020
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	WWC
Consultant Amount	\$105,000
Contractor Name	71 Construction
Contractor Amount	\$821,854
Final Completion Date	9/25/2020

Funding Source	Capital Reserves
Bid Date	3/17/2020
Award Date	3/17/2020
Notice of Award	3/17/2020
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Breit Roofing LLC
Contractor Amount	\$30,000.00
Final Completion Date	8/28/2020

 Add new item